

Wildwood Elementary School

Briarcliff Middle School

Mt. Lakes High School

**Mt. Lakes Board of Education
Phase 1 & Phase 2 (Pre-Construction)
Project Schedule
December 2018**

ID	Task Name	Duration	Start	Finish	2019												2020															
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
1	Mt. Lakes School District - Wildwood Elementary, Briarcliff Middle School, & Mt. Lakes High School	109.4 wks	Mon 10/1/18	Tue 11/3/20	[Summary bar spanning from Sep 2019 to Nov 2020]																											
2	Pre-Construction - Phase 1	14.6 wks	Mon 10/1/18	Wed 1/9/19	[External Milestone bar from Oct 1 to Jan 9, 2019]																											
3	Review / Approval of VE Items and Alternates	1.2 wks	Mon 10/1/18	Mon 10/8/18	[Task bar from Oct 1 to Oct 8, 2019]																											
4	Presentation of VE Items / Alternates to Building Committee	1 day	Wed 10/10/18	Wed 10/10/18	[Milestone diamond at 10/10]																											
5	Building Committee Presentation VE Items / Alternates to Board for Approval	1 day	Mon 10/15/18	Mon 10/15/18	[Milestone diamond at 10/15]																											
6	Revision to Wildwood / Briarcliff Phase 1 Drawings	2 mons	Tue 10/16/18	Mon 12/10/18	[Task bar from Oct 16 to Dec 10, 2019]																											
7	Completion of High School Phase 1 Drawings	2 mons	Tue 10/16/18	Mon 12/10/18	[Task bar from Oct 16 to Dec 10, 2019]																											
8	Phase 1 Submission to Building Department	1 day	Tue 10/2/18	Tue 10/2/18	[Milestone bar at 10/2]																											
9	Building Department Review for Comments	12 wks	Wed 10/3/18	Tue 12/25/18	[Task bar from Oct 3 to Dec 25, 2019]																											
10	Incorporate Building Department Comments into Phase 1 Drawings	2 wks	Wed 12/26/18	Tue 1/8/19	[Task bar from Dec 26 to Jan 8, 2020]																											
11	Front End Review / Revision	3 mons	Tue 10/9/18	Mon 12/31/18	[Task bar from Oct 9 to Dec 31, 2019]																											
12	Bid Advertisement to Mt. Lakes Board of Education	1 day	Wed 1/2/19	Wed 1/2/19	[Milestone bar at 1/2]																											
13	Re-Bid Package Ready for Pick Up by Contractors	1 day	Wed 1/9/19	Wed 1/9/19	[Milestone diamond at 1/9]																											
14	Pre-Construction Phase 2	14 wks	Wed 12/5/18	Tue 3/12/19	[External Milestone bar from Dec 5 to Mar 12, 2020]																											
15	Phase 2 Programming Meetings	2 mons	Wed 12/5/18	Tue 1/29/19	[Task bar from Dec 5 to Jan 29, 2020]																											
16	Phase 2 -65% Construction Documents	3 mons	Wed 12/5/18	Tue 2/26/19	[Task bar from Dec 5 to Feb 26, 2020]																											
17	Phase 2- 65% CD Estimate - Complete	1.5 mons	Wed 1/30/19	Tue 3/12/19	[Task bar from Jan 30 to Mar 12, 2020]																											
18	Bid / Award - Phase 1	9.8 wks	Wed 1/9/19	Mon 3/18/19	[External Milestone bar from Jan 9 to Mar 18, 2020]																											

Project: Mt. Lakes Board of Educa
Date: Fri 12/14/18

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	

